

General Disclaimer

One or more of the Following Statements may affect this Document

- This document has been reproduced from the best copy furnished by the organizational source. It is being released in the interest of making available as much information as possible.
- This document may contain data, which exceeds the sheet parameters. It was furnished in this condition by the organizational source and is the best copy available.
- This document may contain tone-on-tone or color graphs, charts and/or pictures, which have been reproduced in black and white.
- This document is paginated as submitted by the original source.
- Portions of this document are not fully legible due to the historical nature of some of the material. However, it is the best reproduction available from the original submission.

DAAI MARSHALL

BI-MONTHLY PROGRESS REPORT

March 1, 1985 through April 30, 1985

Stress Analysis of the Space Telescope
Focal Plane Structure Joint

Prepared by

Winfred A. Foster, Jr.

Associate Professor
Aerospace Engineering Department

and

W. Lee Shoemaker

Assistant Professor
Civil Engineering Department

under

NASA Contract No. NAS8-36288

between

George C. Marshall Space Flight Center
Marshall Space Flight Center, AL 35812

and

Auburn University
Engineering Experiment Station
Auburn University, AL 36849-3501

May 20, 1985



(NASA-CR-175797) STRESS ANALYSIS OF THE
SPACE TELESCOPE FOCAL PLANE STRUCTURE JOINT
Bimonthly Progress Report, 1 Mar. - 30 Apr.
1985 (Auburn Univ.) 6 p HC A02/MF A01

N85-27284

Unclas
CSCL 20K G3/39 21291

NAS8-36288 PROGRESS REPORT

Two major efforts were begun during March and April, they were: (1) the 3-D solid finite element modeling of the bipod flexure plate; and (2) the development of conceptual models for the load transfer through the three major bolts to the flexure plate.

The flexure plate drawings were reconstructed using CADAM for the purpose of developing a file from which the coordinates of any point on the flexure plate could be determined and also to locate the attachment points of the various components which connect with the flexure plate. A typical CADAM drawing is shown in Fig. 1. For modeling convenience the CADAM drawing of the flexure plate has been divided into several regions which will be subdivided into finite elements using MSGMESH, which is a finite element mesh generator available with MSC/NASTRAN. A schematic of six typical blocks is shown in Fig. 2 and the finite element model generated from them is shown in Fig. 3. The 3-D modeling is quite tedious and time consuming even with the mesh generator, particularly in the early stages. However, this part of the work is beginning to move much smoother and the modeling should be finished by late June or early July.

In addition to the CADAM work on the flexure plate, an effort was also begun to develop computer aided drawings of the peripheral beam which will be used to assist in modeling the connection between it and the flexure plate. A preliminary CADAM drawing is shown in Figure 4.

During the current reporting period the co-principal investigator made a trip to MSFC to discuss with the contract monitor various details concerning the construction, materials and drawings of the focal plane structure. Concepts for modeling the load transfer through the three main bolts to the flexure plate were also discussed and these ideas are currently being evaluated.

The total expenditures charged against the contract to date are \$10,957.77 which represents 16% of the total budget. The expenditures are representative of the percentage completion of the overall contract objectives.




Figure 1. CADAM Drawing of Flexure Plate




Figure 2. Schematic showing Major Subdivisions of a portion of the Flexure Plate model.




Figure 3. Finite Element Break-Up of a portion of the Flexure Plate.

ORIGINAL PAGE IS
OF POOR QUALITY




Figure 4: CADAM Drawing of a Corner Section of the Peripheral Beam.